GOVERNMENT OF MADRAS. Scott. II-16—55,006—3-8-53.

H & L H (1954.) Department.

Endorsement
~~D.O.~~
Memorandum
Lodged

No. 49272. H6. 53 8 Heads

Dated 195 4

Water Supply - Mangalore water supply scheme — Compensation claim by the contractor for abandoned work.

Bench **FURTHER PAPERS.**

Department.	Number.	Series.	Date.
Memo 25	887. W2. 53. - 3 Heads		d 27.6.53
Memo 100	99078. H6, 53 - 3 d		20-1
Go 233 MS.	Heads	20-7-55	
" 3724	"	9-12-55	

Ha

(Gr-49272-W2-53

A slip from Calbook

Memo no 49272-W2-53 Health d 10.9

Subj:- Water supply. Mangalore W.S. Scheme Compensation due to the contractor for abandoned work

Ref: Govt memo no 25887-W2-53-3 Health dated 27.6.53

The Ch. Engr (Health) is requested to submit the estimate called for in the Govt memo cited, without further delay

To
The Ch. Engr (Health) I.S.
(with a copy for S.E.)

GOVERNMENT OF MADRAS.
Health Department.

Memorandum No.49272-W2/53-1, Health, dated 10th September, 1953.

Sub: Water supply--Mangalore Water Supply Scheme--Compensation claim by the contractor for abandoned work.

Ref: Government Memorandum No.25887-W2/53-3, Health, dated 27th June, 1953.

The Chief Engineer, Public Works Department (General and Buildings), is requested to submit the report called in the Government Memorandum cited, without further delay.

S.A. Subhan,
Deputy Secretary to Government.

To The Chief Engineer, Public Works Department (General and Buildings).

Copy to the Sanitary Engineer.

Forwarded/By Order.

Superintendent.

Rs/1.1/9

G

Memo No 49272. W2. 53. 2 Head d 19-X-53

Subj: Water supply Mangalore Water supply scheme compensation claim by the contractor for abandoned work

— . —

Ref: Govt Memo 49272. W2. 53-1 Head d/o. 9 53

— . —

The Ch, PWD (General), is requested to expedite the submission of the reply to Govt memorandum cited

p3 of

p3 of

To The Ch, PWD (Gen)

H & LA Dept.
H (VI)

13/24-11

D(i) Dorc: 49272-H(VI)-53-3 Health
d 23-11-53

(Hqrs),

Subj: Water supply

Mangalore Water supply scheme - compensation claim by the contractor for abandoned work

p+q Ref: govt memorandum no. 49272-SV2-53-1, Health, d 10.9.53

I am desired to invite your attention to the above reference and to request that a reply may be sent urgently

Yours etc.
23/11/53

20.11.53

21/11/53

To
Sri. M. Padmanabhan,
Executive Engineer,
Public Works,
Mangalore

21/11/53

PUBLIC WORKS DEPARTMENT.

From Sri N. Padmanabha Ayyar, B.A., B.E., M.I.E.(Ind.), I.S.E., Chief Engineer, P.W.D., (General and Buildings) Chepauk, Madras.

To The Secretary to Government, Health, Education and Local Administration Department, Fort St.George.

LETTER No. 2248 A4/52-13 Dated 24th November 1953.

Sir,

Sub: Water Supply - Mangalore Water Supply Scheme - compensation claim by the contractor for the apandoned work.

Ref: Govt.Memo No.49272 W2/53-2 Health dt.19-10-53.

Certain particulars have been called for from the Sanitary Engineer and these are awaited. My final report in the matter will be submitted to Government on receipt of a reply from the Sanitary Engineer.

for Chief Engineer, P.W.D.(Genl.&Bldgs.)

VB/25-11

44

OFFICE OF THE CHIEF ENGINEER,
P.W.D., (GENERAL), CHEPAUK,
MADRAS--5.

D.O. No.2248 PH/52-15, Dated 31st December 1953.

My dear Sri Somasundaram,

Sub: Water Supply - Mangalore Municipality Gurpur Scheme - Compensation claim by the Contractors for abandoned work.

Ref: D.O. No. 49272 H.(VI)/53-3-Health, dated 23-11-1953.

***

With reference to the D.O. cited, I am to state that a reply intimating the present stage was sent in this office letter No. 2248 PH/52-13, dated 24-11-1953.

In this connection, I am to invite your attention to the D.O. cited wherein the name of the Chief Engineer (General) is noted as 'M'. Padmanabhan. The correct name is N. Padmanabhan.

Yours sincerely,

(K. HARIHARA IYER).

Sri K. Somasundaram, B.A.,
Assistant Secretary to Government,
Health, Education and Local
Administration Department,
Fort St. George,
MADRAS.

ASSISTANT SECRETARY TO GOVT. 2 JAN 1954 HEALTH, EDN. & LOCAL ADMN. DEPT.

PUBLIC WORKS DEPARTMENT.

Letter No. 2248 PH/52-16, Dated the 31st December 1953.

From

Sri M. Padmanabha Ayyar, B.A.,
B.E., M.I.E.(Ind.), I.S.E.,
Chief Engineer, P.W.D.,
(General and Buildings),
MADRAS-5.

To

The Secretary to Government,
Health, Education and Local
Administration Department,
Fort St. George,
MADRAS.

Sub: Water Supply - Mangalore Municipality - Gurpur Scheme - Compensation claim by the Contractors for abandoned work.

Ref: My letter No. 2248 PH/52-13, dated 24-11-1953.

***

All the claims preferred by the Contractors, Sri Canara Manufacturing Corporation Ltd., except claims 1, 3, 4, 5, 10 and 11 have been settled.

2) In regard to claims 1, 4, 5, 10 and 11, the Contractors are reported to have accepted payments on protest and not in full settlement and I was told during my recent camp at Coimbatore that the contractors have not accepted the reduction suggested in this office letter to Government No. 2248 PH/52-7, dated 16-5-1953 and that the matter is still under negotiation with the contractors. A further report will be sent to Government after a detailed report is received from the Sanitary Engineer.

3) As regards claims No. 3, relating to Plant and

14

3514

Machinery, certain particulars have been called for from the Sanitary Engineer and a final report will be sent on receipt.

HELA D 49.
146

A further report from the Sanitary Engineer is awaited

File 25 vd 31.12.24.

24.1.25

27/1/25

H.E.L.A 110

8/1/25

21.1.25

S.2 31/12/24.

for CHIEF ENGINEER, I.W.D., (GENERAL AND BUILDINGS).

PWJ 31/12

Proforma
83 J/54-1
3/1/25

Memo no: 49272. HG. 53. H Hemis d 2. 3. 54

Subject: Water supply Morgaon Municipality grant in scheme compensation claim by contractors

---

Ref 113-14 from the EE, PWD (Morgaon), Letter no 2268. PH/32-16, d 31-12-53

The Ei, PWD (Morgaon) is requested to expedite the submission of his final report in the matter.

5/3/54

To
The Ei, PWD (Morgaon), 27.25

2.54

HLH
HG

ew. 49272.HG Memo no: 49272.HG.53.5 Health dt 5.4.54

Subj Water supply. Mangalore Municipality. Gurpur Scheme compensation claim by contractors

Ref: Govt memo no 49272.H2.53.1 Health, dt 10.5.53

2) Govt memo no 49272.HG.53.4 Health, dt 2.3.54

The Ch. Engr (General), is requested to expedite the submission of his report in the matter.

5/4/54

To The Ch. Engr (General)

5/4/54

/SPECIAL/

9-MAY 1954
48109

Public Works Department

Letter No.2248.PH/52-20, dated 4th May, 1954.

From
Sri N.Padmanabha Ayyar, B.A., B.E., M.I.E.(Ind), I.S.E.,
Chief Engineer, PWD(Gl.&Bldgs)
Chepauk, M A D R A S-5.

To
The Secretary to Government,
Health, Education & Local Administration Department,
Fort St. George, Madras-9.

Sir,

Sub:-WATER SUPPLY - Mangalore Municipality - Abandoned Gurpur Source - Compensation claim by the Canara Manufacturing Corporation -Report.

Ref:-Government Memorandum No.25887.W2/53-3, Health, dated 27-6-53 and 49272.H6/53-5, Health, dated 5-4-54.

All the 16 claims preferred by Sri Canara Manufacturing Corporation in their letter No.MWSS/52 dated 24-2-42 have been settled as detailed below and for the amounts indicated in the statement enclosed.

(i) Claims 2, 12 & 13:- These were disallowed as not being sustainable, as already reported in my letter No.2248.PH/52-7, dated 16-5-1953.

(ii) Claims 8 and 15:- These were withdrawn by the contractors themselves.

(iii) Claims 6, 7, 9, 14 and 16:- These were considered as undisputed claims and paid for, according to the terms of the contract.

(iv) Claims 1, 4, 5, 10 and 11:- In regard to these claims, payments were made on the lines recommended in my letter No.2248. PH/52-7, dated 16-5-53 but the contractors accepted them only in partial settlement as already pointed out to Government in this Office letter No.2248. PH/52-16, dated 31-12-1953. The Executive Engineer (Public Health) was asked to carry on further negotiations with the Contractors and they have now finally agreed to accept for claims No.11 the sum of Rs.400/- recommended in my letter dated 16-5-1953 and a lower sum of Rs.2,800/- (against Rs.4,443/- demanded by them previously) in respect of Claim No.1. As regards the other items, they have insisted, that payment should be made as per their original claims. The Executive Engineer (Public Health) examined the case once again and has recommended that the amounts claimed by the Contractors are reasonable and may be paid for. The Sanitary Engineer has also agreed with his views (vide copies of the Sanitary Engineer's letter and Executive Engineer's letter (enclosed). In the circumstances, I recommend that the payment for these items may be made as recommended by the Sanitary Engineer.

(v) Claim No.3:- Under this claim, materials costing about Rs.2,280/-, which could be of use to the department, are proposed to be purchased. In regard to the rest of the materials, compensation at 10%, amounting to Rs.2,090/-, is proposed to be paid to the contractors as already recommended in my letter dated 16-5-1953.

2. Out of the 16 claims ... (pto)

claims preferred by the Contractors items 1, 3 (relating to compensation amount of Rs.2,090), 4, 5, 10 and 11 alone could be counted as claims arising out of the suspension of the work I request that approval of Government may be obtained for settling these claims finally as indicated in column 5 of the statement enclosed.

17/5/54.

for Chief Engineer, P.W.D. (Gl.&Bldgs),

Encl:
One Statement.
One copy of Sany.Engr's letter No.2713.W2/54-2, D/19-3-54 with its encls.

Gk.4/5.

Copy of letter No.2713. W2/54-2, dated 19-3-1954 from the Sanitary Engineer, Chepauk, Madras - to the Chief Engineer, P.W.D., (General & Buildings), Chepauk, Madras.

Sub:-Mangalore - Water Supply Scheme - Gurpur Source - Compensation claims of Messrs. Canara Manufacturing Corporation.

Ref:-Your endorsement No.2248.PH/52-17, D/31-12-53 & your Memo No.2248. PH/52-19, D/10-2-54.

With reference to paragraph 2 of your endorsement cited above, I enclose herewith a copy of letter No.110.SE/59-A, dated 3-2-1954 from the Executive Engineer (Public Health) Coimbatore. In the circumstances explained by the Executive Engineer (Public Health), I agree in his recommendations in respect of the unsettled claims 1, 4, 5, 10 and 11.

Regarding paragraph 3 of your endorsement cited, I shall send a report separately after the receipt of the full particulars called for, from the Executive Engineer (Public Health) Coimbatore.

*****

Copy of the letter No.110/SE/59-A, dated 3-2-54 from the Executive Engineer (Public Health) Coimbatore Division to the Sanitary Engineer, Chepauk, Madras.

Sub:-Mangalore Water Supply Scheme - Gurpur Source-Compensation claims of Messrs. Canara Manufacturing Corporation.

Ref:-Sanitary Engineer's Memorandum No.25244.W1/53-1-WS., dated 31-10-1953.

As instructed in your Memorandum cited above, I consulted the Managing Director of the Canara Manufacturing Corporation, regarding the terms on which a full settlement can be effected in respect of the claims relating to items 1,4,5,10 and 11. A copy of the contractors' letter in this regard is enclosed. From this letter, it may be seen that the Contractors have withdrawn further claims regarding claim No.11 and reduced their original claim of Rs.4,440/- to Rs.2,800/-in respect of claim item No.1.

2. The work was entrusted to the Canara Manufac....

(pto)

Manufacturing Corporation on K2 contract and the claims put forward by the firm now, can be considered only on the basis of the understanding that this was only a preliminary to the entrustment of the whole work to the firm if the standard of the execution of the work was found satisfactory.

3. As per Code Rules payment has to be made only for work done or supplies made. Payments already been made under items 1, 3 depreciation only, 4, 5, 10 and 11 and further payments claimed should be treated as out of the ordinary and require to be covered by Government sanction.

4. Claim I. Wages of skeleton staff: (c)

The Chief Engineer, P.W.D. (General & Buildings) in his letter No.2248. PH/52-7, dated 16th May, 1953 to the Secretary to Government, Health Department, Madras has discussed the various claims of Messrs. Canara Manufacturing Corporation. Therein he has stated that it is reasonable to compensate the expenditure incurred by the Contractors as wages for skeleton staff for a period of 8 months. The Contractors have now agreed to the full settlement of this item at Rs.2,800/- this being the wages paid by them to the following skeleton staff:-

	Rs.
(1) One supervisor on a monthly salary of Rs.100/-for 8 months. ...	800/-
(2) One clerk on a monthly salary of Rs.75/- for 8 months. ..	600/-
(3) One Electrician on a monthly wages of Rs.65/-for 8 months.	520/-
(4) One Watchman on a monthly wages of Rs.45/- for 8 months.	360/-
(5) One Engine Driver on a monthly wages of Rs.65/- for 8 months.	520/-

Considering the plant and machinery the contractors had at the work site, it may be conceded that an Electrician and Engine Driver and a watchman were necessary for the proper upkeep of the tools and plants, A supervisor and a clerk also may be considered as necessary staff for the work during the period of 8 months.

5. Claims 4 & 5: (f) Proportionate cost of foundation and temporary sheds.

The Contractors have claimed Rs.412/- and Rs.1,628/- for these two items those being 2/3 of the cost of their expenditure as reported in their detailed claims. It was stated by the Assistant Engineer (Public Health) Mangalore, during the consultation that the cost of foundations and temporary sheds, as given by the firm are reasonable, and that as some portion of the work was already completed and as the foundations and temporary sheds had to be abandoned at the site of work, it was reasonable that the amount of Rs.412/- and Rs.1,628/- claimed by the Contractors should be paid to them. I agree with the Assistant Engineer (Public Health) in this matter.

6. Claim 10: Timber Planks - Losses:

For this item, the contractors have agreed to a full settlement of payment of Rs.3,071/- as claimed

(pto)

claimed in their original list of claims.

The Contractors explained that the used piles 18' long and 3" thick for 100' length of the trench on both sides and for 2 short sides of 15' each.

The Assistant Engineer (Public Health) Mangalore has reported in his confidential No.11 dated 9-8-1952 that the quantity of timber used for the work as 500 C.ft. The contractors have produced vouchers amounting to Rs.4,569/-for the total quantity of timber i.e.,690 C.ft. they had bought for the work. Thus the price of timber comes to about Rs.6-8-0 C.ft. The cost of this timber at the rate of Rs.6-8-0 C.ft. comes to Rs.3,250/-which approximates very nearly to the figure of Rs.3,236/-furnished by the Contractors as the actual cost of the piles purchased.

As all the materials had become a total loss to the Contractors, it appears reasonable that they should be compensated for the loss sustained by them.

I request that early orders may be passed on the revised claims of the contractors in respect of claims 1,4,5,10 and 11.

With reference to para 2 of your Memo No.60.W2/54-1, dated 22-1-54, the amounts actually admitted and paid to the firm under claim Nos.1,3,4,5,9,10,11 and 16 are furnished below. Claims 2, 12, and 13 were disallowed by the Chief Engineer(Genl & Bldgs). Claims 8 and 15 were withdrawn by the Contractors. Particulars regarding claim Nos.6,7 and 14 will be obtained from the Assistant Engineer (Public Health) Mangalore and submitted to you.

Claim No.	Amount paid Rs.	Voucher No. & Date.
1.	1,500-0-0	CB Vr.46 M/8-53
3.	1,900-0-0	CB Vr.59 M/12-53
4.	206-0-0	CB Vr.46 M/8-53
5.	500-0-0	do.
9.	176-0-0	CB Vr.12 M/11-53
10.	1,234-0-0	CB Vr.46 M/8-53
11.	400-0-0	do.
16.	2,200-0-0	CB Vr.5 Dvl/3-53
Total ..	8,116-0-0	

(1) *The claim under 3 has not been settled in full as orders regarding purchases of diving equipment from the Contractor are awaited.

(2) The amount under claim 9 (Rs.176/-) does not take into account the amounts of Rs.102-6-0 and Rs.630-0-0 paid for conveyance of S.W.Pipes and lead on the basis of schedule rates.

*****

(True Copies).

....(contd).

MANGALORE WATER SUPPLY SCHEME - CLAIMS

STATEMENT SHOWING THE AMOUNTS AS FINALLY CLAIMED BY SRI CANARA MANUFACTURING CORPORATION, THE AMOUNTS PREVIOUSLY RECOMMENDED BY THE CHIEF ENGINEER AND THOSE NOW RECOMMENDED BY HIM, THE AMOUNTS ALREADY PAID TO THE CONTRACTORS AND THE AMOUNTS YET TO BE PAID TO THEM ETC.,

S.No. of Claim.	Details of claims	amounts as finally claimed by the Contractors.	amounts as recommended by the C.E., previously.	amounts as finally settled by Exe.Engr(PH) recommended by the Sany.Engr. & admitted by C.E.	amounts as already paid to the contractors.	amount yet to be paid to the contractors.	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
		Rs.	Rs.	Rs.	Rs.	Rs.	
1.	Wages of skeleton staff in view of the suspension of work.	2,800	1,500	2,800	1,500	1,300	
2.	Advances to Workmen	2,904	claims not admitted.				
3.	Plant and machinery	11,414	Left to be settled by the Sanitary Engineer.	*4,370	1,900	2,470	* Rs. Materials. 2,280 Compensation. 2,083 4,363 or say 4,370
4.	Cost of foundations	412	206	412	206	206	
5.	Proportionate cost of temporary sheds	1,628	500	1,628	500	1,128	
6.	Granite metal collected.	1,000	To be paid at schedule of rates.	---	823/4	--	Treated as not a claim.
7.	Clay gathered for manufacturing bricks	2,250	do.	--	490/5	--	Do.
8.	Manufactured special bricks		Claim withdrawn by contractors.				

(pto)

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
		Rs.	Rs.	Rs.	Rs.	Rs.	
		22408		9210			
9.	Transport charges for materials and pipes.	1,019	To be paid ~~by~~ at schedule of rates.	--	908/6	..	TReated as not a claim.
10.	Timber plank losses ..	3,071	1,234	3,071	1,234	1,837 ~~1,834~~	
11.	Poles and Bamboos ..	963	400	400	400	..	
12.	Roads and culverts. ..	160	Claim not admitted -				
13.	Loss of prestige. ..	25,000	do.				
14.	Bills for work done but not paid under brick work. ..	7,392	To be paid at schedule of rates.	--	7,392/15	--	TReated not as claim.
15.	Lorry depreciation at 25% ..	2,080	Claim withdrawn by Contractors.				
16.	Security Deposit ..	2,200	to be repaid	..	2,200	..	Treated not as claim.

64295 (True Copy)

12,181

5795/4

for Chief Engineer, P.W.D.(Genl.&Bldgs).

Gk.4/5.

The Canara Manufacturing Corporation LIMITED

CODES:
BENTLEY'S 2ND PHRASE A. B. C.
5TH & 6TH & PRIVATE.
TELEGRAMS: "SEEAMSEE"
PHONE:

HOIGE BAZAAR ROAD
BOLAR, MANGALORE

MANUFACTURERS : CONTRACTORS : CONSULTING & ERECTION ENGINEERS

31

46

Ref. No MWSS-35/54 Date 29th May, 1954



To

The Honourable Minister,
Public Health Department,
Government of Madras,
Camp - Mangalore.

S i r,

Sub :- Mangalore Water Supply Scheme - Compensation claim pending with the Chief Engineer, P.W.D. Early orders solicited -

Ref :- Memorandum No. 25887 W2/53-3, Health d/27-6-53.

This petition is to request your honourable self to pass immediate orders to pay off our Bill of claims on the Mangalore Water Supply Scheme - head works at Gurpur for the construction of Infiltration Gallery etc., by Agreement of Ref., No. S.E.C.R. No.14/50-'51 dated 12-9-1950.

2. This fact was brought to the notice of the Secretary to Govt., Public Health Department, Government of Madras, on 1-5-1953 by our letter of Ref. No. MWSS-68/53 of 1-5-1953 and for which, we have received a copy of the Memorandum No. 25887 W2/53-3, Health dated 27-6-1953 from the Health Dept., Govt., of Madras, informing us that the Chief Engineer, Public Works Dept., (General & Buildings) will pass orders on the claim at an early date.

3. We regret to inform your Honour that our claim Bill was only partly paid that is to say out of our total claim of Rs. 50.014/- only, we have received only Rs. 8,151-15- 0, which was accepted by us as partial payment.

4. We therefore pray that your honourable self will please look into the matter and make necessary arrangements for the payment of the balance and oblige.

Yours faithfully,
for Canara Manufacturing Corporation, Ltd.,
N. J. Adyanthaya
Managing Director

Copy to
The Secretary to Govt.,
Public Health Dept.,
Government of Madras,
MADRAS.

32

The Cambridge University Library

LIMITED

HTCA Dept

The file on the subject has been
sent to Fmi. On its return,
orders will be issued in that case:
this letter may be added to the [illegible]
file on its return from Fmi

2.6.64

4.6.54

The Canara Manufacturing Corporation LIMITED

CODES:
BENTLEY'S 2ND PHRASE A. B.C. 5TH & 6TH & PRIVATE.
TELEGRAMS: "SEEAMSEE"
TELEPHONE:

HOIGE BAZAAR ROAD
BOLAR, MANGALORE

MANUFACTURERS : CONTRACTORS : CONSULTING & ERECTION ENGINEERS

SECRETARIAT TO GOVERNMENT 2 JUN 1954 56445 HEALTH, EDN. & LOCAL ADMN. DEPT.

Ref. No MWSS-35/54 Date 29th May, 1954

MINISTER FOR HEALTH 1954

To

The Honourable Minister,
Public Health Department,
Government of Madras,
Camp: Mangalore.

Seey. H.E.H.L.A. reason for the delay in settling this matter? What is the delay in settling this matter? The Seey. may speak to me.

Already 30/5/54

Sir,

Sub :- Mangalore Water Supply Scheme - Compensation claim pending with the Chief Engineer, P.W.D. Early orders solicited -

Ref :- Memorandum No. 25887 W2/53-3, Health d/27-6-53.

This petition is to request your honourable self to pass immediate orders to pay off our Bill of claims on the Mangalore Water Supply Scheme - head works at Gurpur for the construction of Infiltration Gallery etc., by Agreement of Ref., No. S.E.C.R. No.14/50-'51 dated 12-9-1950.

2. This fact was brought to the notice of the Secretary to Govt., Public Health Department, Government of Madras, on 1-5-1953 by our letter of Ref. No. MWSS-68/53 of 1-5-1953 and for which, we have received a copy of the Memorandum No. 25887 W2/53-3, Health dated 27-6-1953 from the Health Dept., Govt., of Madras, informing us that the Chief Engineer, Public Health Dept., (General & Buildings) will pass orders on the claim at an early date.

3. We regret to inform your Honour that our claim Bill was only partly paid that is to say out of our total claim of Rs. 50.014/- only, we have received only Rs. 8,151-15- 0, which was accepted by us as partial payment.

4. We therefore pray that your honourable self will please look into the matter and make necessary arrangements for the payment of the balance and oblige.

Yours faithfully,

For Canara Manufacturing Corporation, Ltd.,

N. J. Adyanthaya

Managing Director

Copy to

The Scretary to Govt.,
Public Health Dept.,
Government of Madras,
MADRAS.

45218

H. & LA Dept.

Please see the minutes of M(H) and orders of Secretary thereon at page 1 of the file on the subject noted above sent to PWD and Fin Depts with H&LA U.O. 49272.46-53.6 Health dated 19.5.54. PWD and Fin Depts may be requested to return the file with their remarks at once for circulation - to M(H)

5.6.54

5/6

JUN 1954

5/6/54

H&LA U.O. 49272.46/53-7

5-6-54

5 - JUN 1954

PW U.O. No 45218-C/54-1 7.6.54

PW(C1)

Fin U.O. in continuation of this dept U.O. No 40989-C/54-1 dated 20.5.54.

7.6.54

Finance (EA) Dept

AS II

The file referred to at 'A' on p 2 above is linked below. After orders are passed in the L.F. this may also be returned to HELA.U.O.

8/6/54.
8.6.54

8/6/54

HELA

Fin no 61835 EA/54-1

8.6.54

Dr(1) H.E.L.A. 46

Ero 4922246 Memo no:

Subj: Water supply Mangalore Water supply Scheme. Compensation claim by the Canara Manufacturing Corporation.

pp 19-29 From the Ch. Engr (Gl Bldgs), letter no 2248. PH:52.20 dt 4.5.54

The Govt. approve the proposal of the Chief Engineer for settling the claims of Sri Canara Manufacturing Corporation finally as indicated in the Column (5) of the statement enclosed with his letter cited.

pp 27-29

16.5.54 18.5.54

CO 17.5.54

To

The Ch. Engr (Gl Bldgs)
(Two copies)

Copy to the A.G. Madras (with a copy of the statement at pp 27-29)

(Two S/Os with the statement)

Two issues

Revised no: 1. H.E/L.A. 37/46

(Cr. 49272. 46. 53)

Memo no: 49272/53-Hb-8 Dated, dated 12.6.54

Dp. in section 12/7/54

Subj: Water supply - Mangalore Water supply Scheme - Compensation claim by the Canara Manufacturing Corporation. Orders passed

1 p 14 cy From the CE, PWD (Gl Bldgs), letter no 2248-PH.52-2 dd 4.5.54

h 33 cy From the Managing Director, the Canara Manufacturing Corporation Ltd, letter no MWSS-357/54 dated 29.5.54 to the Minister for Health

The Govt approve the proposal of the Chief Engineer for settling the claims of p 19-21 cy the Canara Manufacturing Corporation finally as p 27-29 cy indicated in column (5) of the statement enclosed with his letter cited

2 The CE, PWD (Gl Bldgs) is requested to proceed settle the claims of the contractor immediately and submit a report to the Govt

3 The petitioner is

reserved to the Chief Engineer, PWD (General and Buildings) for orders on the petition cited above

p33 y.

K
9.6.84

4/6/84

SK
Ecoff
10.6.84

Petitioner 1 & 2 W.E. only
12/6/84

To
The Ch. Engr, PWD (Gl & Bldgs)
(Two copies)
Copy to the Ag, Madras
(with a copy of the statement at pp 27-29 of)

Paras 2 and 3 only
Copy to the Managing Director, the Canara Manufacturing Company Ltd
Hoige Bazaar Road,
Bolar, Mangalore

(2 s/y with copies of the statement at pp 27-29 of)

HC 4A
TF6

O.No. 4927246/53

Subj:- Water supply - Mangalore Water supply Scheme - Compensation claim by the Canara Manufacturing Corporation

Ref 19-22/5

From the Chief Engr (Electricity), No. 22489/11.52-20 dated 4.5.52,

Ref 1 to 3

In 1949, the Govt sanctioned the detailed plans and estimates amounting to Rs. 3.15 lakhs for the first stage of Mangalore Water supply Scheme consisting of the construction of infiltration gallery and suction well. After calling for tenders for the work, the ET recommended that a part of the work consisting of a collecting well, manhole well and 340 ft of infiltration gallery might be entrusted to one of the tenderers Sri Canara Manufacturing Corporation as a preliminary to the entrustment of the whole work if the standard of the execution was found satisfactory. This part of the work came to Rs 8,78,38 at the rates tendered by the contractor. This proposal was also approved by the Govt in G.O. No 2874 Health, dt 12.8.50

Resp 4

2 Subsequently, the Govt

approved the proposal made by the Sanitary Engr. for the change of the source of the scheme itself from Gurgaon to Nehrawali involving the scrapping of the entire original scheme. Consequently, the work entrusted to the contractors had to be suspended. In that in February 1952, the contractors submitted a compensation bill to the Sanitary Engr. for a sum of Rs 67,428 for full settlement of the claim. In May 1953, they also petitioned to the Govt. requesting for expeditious settlement of the claim. In that, the CE

A report was called for from the CE and he submitted his report at pp. 61-67 of Y@A. After considering the CE's report, the CE was asked to settle the claim amicably in as short a time as possible and to submit a report to the Govt. With reference to the above order, the CE has submitted his report at pp. 19-21 of and requests the approval of the Govt. for the settling of the claims fully. Items 1, 3, 4, 5, 10 and 11

(which are the only claims existing and of the suspension of the work) as indicated in column (5) of the statement at pp 27-29 of the proposal of the Fin may be approved subject to orders a draft memo is submitted for approval (PW) and Fin may see it for exceptions prior to circulation

15
16.5.54 4

CCI
17.5.54 18/5/54 PW/Fin

HE Acc 4927/54 6 53.

19.5.52 PW(C1)

The notes of HE&A at pp1-3 above and the draft memo below may be perused. The proposal of HE&A at 'A' above may be agreed to in this department After orders are passed the file may be passed on to Fin

RB
21.5.54

21/5/54

24/5/54 Fin (Exp A)

The notes of HE&A at pp1-3 above may be perused & the draft memo below accepted

8/6/54 HECA

Fin no 4885 EA/54-1
8.6.54

ASSISTANT SECRETARY TO GOVERNMENT PUBLIC WORKS DEPARTMENT
19 MAY 1954
40989 C1
P.W.D. NO 40989-C/54-1
ADDITIONAL DEPUTY SECRETARY TO GOVERNMENT
4885
24 MAY 1954
55415—A
FINANCE DEPARTMENT

(From the Managing Director, the Canara Manufacturing Corpn. letter dated 28.5.54) ... p 33 q

The letter read above added to ~~the file~~ at p33 q and the minutes thereon at p 33 q may be perused. In this connection, reference is invited to the notes at pp 1-3 ante. The Ct may be pleased to settle the claims of the contractor immediately and send a report to the Govt. The petitioner may be referred to the Ct for orders on his petition at p.33 q. The revised draft letter is for approval. Maybe circulated

M(H)

9/6/54

CCO 9.6.54

10/6/54

10.6.54

May issue

S. Venkataraman 10.6.54

M(H) 11/6

May issue

11.6.54

From P. I. ante

SECRETARIAT TO GOVERNMENT
(12 JUN 1954)
HEALTH, EDN. & LOCAL ADMIN. DEPT.